

(様式2)

三春町 帰還環境整備事業計画 令和2年度進捗状況報告

省庁名 農林水産省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	執行額 (契約額の 国費相当 額)	執行残額 (国費相当 額)	事業の進捗状況																
1	(5)	-	40	-	1	-	農山村地域復興基盤総合整備事業(農業水利施設等保全再生事業)	三春地区	町	三春町	直接	継続	476,249	27	~	32	25																		
																	26																		
																	27	42,800	21,701	-	H27年8月、詳細調査を発注														
																	28	233,710	182,342	-	H28年5月実施設計、8月第2回詳細調査、10月対策工を発注														
																	29	112,124	83,632	-	H29年7月、H30年3月実施設計、H29年10月第3回詳細調査														
																	30																		
																	R1																		
																	R2																		
																	累計	388,634	287,675	0															
																	25																		
																	26																		
27																																			
28																																			
29																																			
30																																			
R1																																			
R2																																			
累計															0	0	0																		
25																																			
26																																			
27																																			
28																																			
29																																			
30																																			
R1																																			
R2																																			
累計															0	0	0																		
25																																			
26																																			
27																																			
28																																			
29																																			
30																																			
R1																																			
R2																																			
累計															0	0	0																		

									~	25											
									~	26											
									~	27											
									~	28											
									~	29											
									~	30											
									~	R1											
									~	R2											
									~	累計	0	0	0								
									~	25											
									~	26											
									~	27											
									~	28											
									~	29											
									~	30											
									~	R1											
									~	R2											
									~	累計	0	0	0								
									~	25											
									~	26											
									~	27											
									~	28											
									~	29											
									~	30											
									~	R1											
									~	R2											
									~	累計	0	0	0								
									~	25											
									~	26											
									~	27											
									~	28											
									~	29											
									~	30											
									~	R1											
									~	R2											
									~	累計	0	0	0								
<p>(注)</p> <p>1「事業番号」「事業名」「地区名 施設名」「交付団体」「事業実施主体」「直接/間接」「全体事業費」「全体事業期間」欄には、帰還環境整備事業計画の記載に合わせて記入してください。</p> <p>2「継続/完了」欄には、継続、完了、廃止のいずれかを記入してください。</p> <p>3「交付額(国費)」欄には、既に交付された国費を帰還環境整備事業計画の年度別に記入してください。</p> <p>4「執行額(契約額の国費相当額)」欄には、基金の取崩額ではなく、契約額の国費相当額を記入してください。なお、国費相当分は、事業費に国費率を乗じて算出した値で構いません。</p> <p>5「執行残額(国費相当額)」欄には、中止、廃止、完了になった事業の残額を記入してください。</p> <p>6「事業の進捗状況」欄は、事業の開始、完了等がわかるよう簡潔に記載してください。なお、年度を区別して記載する必要はありません。</p>											25	0	0	0							
											26	0	0	0							
											27	0	0	0							
											28	0	0	0							
											29	0	0	0							
											30	0	0	0							
											R1	0	0	0							
											R2	0	0	0							
											累計	0	0	0							
											うち県交付分		各年度別合計		25	0	0	0			
															26	0	0	0			
															27	0	0	0			
															28	0	0	0			
															29	0	0	0			
															30	0	0	0			
															R1	0	0	0			
															R2	0	0	0			
															累計	0	0	0			
				県交付分 計		0	0	0													
うち市町村交付分	各年度別合計	25	0	0	0																
		26	0	0	0																
		27	42,800	21,701	0																
		28	233,710	182,342	0																
		29	112,124	83,632	0																
		30	0	0	0																
		R1	0	0	0																
		R2	0	0	0																
				市町村交付分 計		388,634	287,675	0													
				県・市町村交付分 合計		388,634	287,675	0													